# SHIFT Kentucky Ahead

*Strategic Highway Investment Formula for Tomorrow*

**2027 Timeline**

| | 2027 | Action | Acting Party | Description |
|---|---|---|---|---|
| **Sponsorship** | Now - 2/26 | CHAF's | ADD, MPO, HDO | ADDs and MPOs prepare new and/or update existing CHAFs as needed in their respective areas in order to prepare for project Sponsorship. |
| | 3/1 - 5/7 | Projects Sponsored | ADD, MPO, HDO | Sponsor projects in the CHAF program. |
| **Data Verification** | 5/10 - 6/11 | Review Sponsored Project List | Central Office, HDO, ADD, MPO | Review project list, discuss projects with districts, ADDS and MPOS, review projects for duplications and families |
| | | Update project data | HDO, Central Office | Review and Update data needed for Project Scoring |
| | | Data Verification | Central Office | Confirm entered data on sponsored CHAFs |
| **Statewide Prioritization** | 6/14 - 7/2 | Statewide Scoring | Central Office | CO will start Scoring Process and produce a Statewide list of scored projects along Interstates and Parkways. |
| | 7/5 - 7/16 | Statewide Project Identification | | Projects of statewide significance identified based on facility type and improvement impact. Statewide projects will be generated from this list to be included in Recommended Highway Plan. |
| **Regional Prioritization** | 7/19 - 7/23 | Regional Scoring | Central Office | Planning will produce regional lists, including projects along Interstates and Parkways not selected through the Statewide Prioritization selection process, score regional projects, and distribute project list. |
| | 7/26 - 9/3 | Boost Point Allocation & Submittal | ADD, MPO, HDO | ADD's, MPO's, and HDO's determine which projects within their area's Regional List will be selected to receive boost points. |
| | 9/3 | Area Report | ADD, MPO, HDO | ADD's, MPO's, and HDO's will write up the methodology that was used for the 2028 process. This should include Sponsorship and Boosting and discuss what factors or reasons each area used to make decision's. |
| | 9/6 - 9/10 | Finalize Regional Scores | Central Office | Scoring is completed and disseminated to ADD's, HDO's, MPO's. |
| **KYTC report to Legislature** | 10/1 | Deliver SHIFT 2028 scores to KY Legislature | Central Office | KYTC issues an official copy of SHIFT 2028 scores to Legislature as required by KRS. |
| **Draft Plan** | 10/11 - 12/17 | KYTC Develops Draft Plan and Delivers to the Governor | Central Office | The Draft Recommended Highway Plan is a combination of statewide list and regional lists. It will also include system preservation and preventative maintenance projects. Submit Draft Plan to Governor. Revise Per Governor request. |